SQUAW VALLEY PUBLIC SERVICE DISTRICT PROGRESS PAYMENT REPORT

EXHIBIT # D - 10 9 Pages

PROJECT TITLE: PROJECT NUMBER:	Truckee I Construc 10001500		eplacemen	t Project	PA	DATE: YMENT ESTIMATI	≣#:	08/09/2019
CONTRACTOR NAME & ADDRESS:	Cruz Con 19 Cygne	struction Comp t Drive	oany , Inc.			PERIOD:		July 2019
	Moundho	use, NV 89706						
BID AMOUNT: NET CHANGE ORDERS ADJUSTED CONTRACT WORK COMPLETED: % WORK COMPLETED:	AMOUNT:	\$ 1,736,80 \$25,35 \$1,762,16 \$1,032,22	58.65 57.30		F T	PRIGINAL TIME: REVISED TIME: IME ELAPSED: IME ELAPSED:		N/A
				PREVIOUS		CURRENT		TODATE
EARNINGS:				NEVIOUS_		CURRENT	_	TO DATE
Work Completed			\$	398,000.00	\$	634,220.85	\$	1,032,220.85
Retention on Work 0			\$	39,800.00	\$	63,422.09	\$	103,222.09
Net Earnings of	on Work Co	mpleted	\$	358,200.00	\$	570,798.77	\$	928,998.77
Materials on Hand							\$	
Retention on Materia	als		\$		\$		\$	
Net Earnings (On Materials	3	\$	_	\$	_	\$	-
TOTAL NET EA	ARNINGS		\$	358,200.00	\$	570,798.77	\$	928,998.77
DEDUCTIONS:								
1.							\$	
2.							\$	
3.							\$	
Total Deduction	S		\$		\$	-	\$	
OTHER ADJUSTMENTS:								
Release Retenti	on						¢	
2.							\$ \$	
3.							\$	
Total Adjustme	nts		\$	-	\$	-	\$	
TOTAL AD	JUSTED EA	ARNINGS	\$	358,200.00	\$	570,798.77	¢	029 000 77
	VIOUS PAY			000,200.00	<u> </u>	370,796.77	\$	928,998.77
	DUE THIS						\$	(358,200.00) 570,798.77
REVIEWED BY:	David Hunt,	District/Enginee	or					0.00,000.77
APPROVED BY:	Michael T. G	Mon General A	10nogor					



CONSTRUCTION CO., INC.

19 Cygnet Drive, Mound House, NV 89706 Tel: (775) 883-6161 Fax: (775) 246-5556

Date	Invoice #
8/9/2019	10825

Invoice

Bill To

Squaw Valley Public Service District P.O. Box 2026 Olympic Valley, CA 96146

Job No.	Contract/P.O. No.	Terms	Rep
5252	275368	Net 10 days	KP

Description		Amount
Truckee River Siphon Replacement Project, Payment Application 2		
Truckee River Horizontal Directional Drill:	i	
Pilot Bore 16"	1	135,000.00
Bore 12"		150,000.00
Bore 16"		150,000.00
HDPE Welding		144,000.00
Pull Pipe 12" & 16"		26,285.00
TTSA 72" Poured In Place SSMH		3,577.20
Change Order #2 Bridge Support		25,358.65
Less: 10% Retention at \$63422.09		-63,422.09
	Total	\$570,798.76

All invoices are payable within 15 days of receipt. A monthly service charge of 1.5 percent (or the greatest amount allowed by state law) is payable on all overdue balances. Payments will be credited first to late payment charges and next to the unpaid balance.

For your convenience, we accept all major credit cards for balances up to \$10,000. Anything over, will be charged a 3% convenience fee.

Payments/Credits

\$0.00

Balance Due 1

\$570,798.76

\$570,798.76

	10	9	8	7									6	5	1)					-	4	ω								ν.	_				ltem	>				ATTA
SUBTOTALS PAGE 2	Relocate Emergeny Access Gate	New Meter Vault with Two Meters and Interna	Shoring and Worker Safety	Siphon Splitter Vault with Full Port Plug	H) Pull Pipe 12" & 16"	G) HDPE Welding	F) Bore 16"	E) Bore 12"	D) Pilot Bore 12":	C) Pilot Bore 16"	B) Pilot Casings	A) Mob	Truckee River Horizontal Directional Drill	Demolition	F) Month 5 Maintenance/Rent	E) Month 4 Maintenance/Rent	D) Month 3 Maintenance/Rent	C) Month 2 Maintenance/Rent	B) Month 1 Maintenance/Rent	A) Set up	Dewatering	Erosion Control	G) Misc. special provision traffic control	F) Month 5 Maintenance/Rent	E) Month 4 Maintenance/Rent	D) Month 3 Maintenance/Rent	C) Month 2 Maintenance/Rent	B) Month 1 Maintenance/Rent	A) Set up	Traffic Control	Mobilization / Demobilization				Description of Work				Truckee River Siphon Replacement Project	ATTACHMENT TO PAY APPLICATION PROJECT:
1,448,781.00	6,840.00	49,089.00	11,400.00	59,254.00	52,570.00	160,000.00	150,000.00	150,000.00	150,000.00	150,000.00	80,000.00	90,000.00		40,168.00	11,726.80	11,726.80	11,726.80	11,726.80	11,726.80	25,000.00		57,982.00	10,000.00	9,568.80	9,568.80	9,568.80	9,568.80	9,568.80	20,000.00	80,000.00	2000			Value	Scheduled	0				
396,000.00					2.9	16,000.00		23	150,000.00	15,000.00	80,000.00	45,000.00										50.000.00								40,000.00		(D + E)	Application	From Previous	Work Co	D				
605,285.00					26.285.00	144.000.00	150,000,00	150,000.00		135,000.00																								This Period	Work Completed	т				
																															D or E)	(Not In	Stored	Presently	Materials	FI				
1,001,285.00				10000	26 285 00	160,000.00	150 000 00	150,000,00	150,000.00	150,000,00	80,000,00	45 000 00									00,000.00	50 000 00								40,000.00	(D + E + F)	To Date	And Stored	Completed	Total	G	ANGIELLO S PROSECT NO.	ABCHITECTIC BBC II	APPLICATION DATE:	APPLICATION NUMBER:
69%																					00 %	/098								50%				(G/C)	%		EC. NO.	PERIOD TO:	N DATE:	UMBER:
447,496.00	6.840.00	49 089 00	11 400 00	59 254 00	28 286 00						10,000.00	45 000 00	40,100.00	40 169 00	11 726 80	11,720.00	11,726.00	11 726 80	11 726 80	25 000 00	7,982.00	70,000,01	9,568.80	9,566.60	9,568.80	9,568.80	9,568.80	0.568.80	20,000,00	40,000.00			(C - G)	To Finish	Balance	I	2/3300	30-Jul-19	07/09/19	2
100,128.50				2,020.30	3 638 50	15,000.00	15,000.00	15,000.00	15,000.00	15,000.00	4,500.00	A 500 00									5,000.00									4,000.00			Rate)	(If Variable	Retainage	-				

Page 3 of 3 Pages

APPLICATION NUMBER: 2

APPLICATION DATE:
PERIOD TO: 30-Ju

ARCHITECT'S PROJECT NO: 2753 30-Jul-19 275368

	56	55	54	53	52	51	50	49	48	47	46	45	44	43	42	41	40	39	38	37	36	35	34	33	32	31	30	29				2	7
SUBTOTALS PAGE 3																		Change Order #1 Bridge Support	Add additional 90LF of elec trenching	Add Slup cut-in area	Delete 10" flow Mag Meter and elec install	Rock Excavation	Electrical and Scada	TTSA 72" Poured in Place SSMH	Type V 60" SSMH	Siphon Outlet Structure	12"-18" SDR 35 PVC and Class IV RCP	8", 10" and 12" Ductile Iron Gravity RCP				Description of Work	σ.
1,736,808.65																	,	25,358.65	1,350.00	3,601.00	(4,951.00)	18.450.00	72,350.00	35,772.00	19 554 00	43 864 00	34,123.00	38,556.00			Value	Scheduled	C
398.000.00																					1,000.00	2 000 00							(0, 1)	Application	From Previous	Work Co	D
634 220 85																		25 358 65					0,011.20	3 577 20							This Period	Work Completed	ш
																î												D of E)	(Not in	Stored	Presently	Materials	F
1 032 220 85																	20,000.00				2,000.00		3,377.20	2 577 20				(D+E+F)	To Date	And Stored	Completed	Total	G
500/		22															00.70	1000			11%		10%	2							(G/C)	%	
204 507 00													D)					1,350.00	3,607.00	(4,951.00)	16,450.00	72,350.00	32,194.80	19,554.00	43,864.00	34,123.00	34,433,00	20 550 00		(C - G)	To Finish	Balance	I
400																	2,535.87				200.00		357.72							Rate)	(If Variable	Retainage	_

CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Property Name: Truckee River Siphon Replacement Project
Property Location: Hwy 89 near Squaw Creek Bridge
Undersigned's Customer: Squaw Valley Public Service District
Invoice/Payment Application Number: 10825/Payment App 2
Payment Amount: \$570798.76
Payment Period: July 2019
Upon receipt by the undersigned of a check in the above referenced Payment Amount payable to the undersigned, and when the check has been properly endorsed and has been paid by the bank on which it is drawn, this document becomes effective to release and the undersigned shall be deemed to waive any notice of lien, any private bond right, any claim for payment and any rights under similar ordinance, rule or statute related to payment rights that the undersigned has on the above described Property to the following extent:
This release covers a progress payment for the work, materials or equipment furnished by the undersigned to the Property or to the Undersigned's Customer which are the subject of the Invoice or Payment Application, but only to the extent of the Payment Amount or such portion of the Payment Amount as the undersigned is actually paid, and does not cover any retention withheld, any items, modifications or changes pending approval, disputed items and claims, or items furnished or invoiced after the Payment Period. Before any recipient of this document relies on it, he should verify evidence of payment to the undersigned. The undersigned warrants that he either has already paid or will use the money he receives from this progress payment promptly to pay in full all his laborers, subcontractors, materialmen and suppliers for all work, materials or equipment that are subject of this waiver and release.
DATED: 8/9/19
Cruz Construction Co Inc (Company Name) By: Print Name: Jennifer Croke Title: Office Manager



Date of Issue	lance: 8/19/2019	Change Order No.
Owner:		Effective Date: 8/19/2019
	Squaw Valley Public Service District	Owner's Contract No.: 2019-01
Engineer:	Cruz Construction Co., Inc.	Contractor's Project No.: 5252
Engineer:	Farr West Engineering	
Project:	Truckee River Siphon Replacement Project	Contract Name:
The Contract	t is modified as follows upon execution of t	his Change Ordor:
Description:	Bridge support trench plate reinforcement	t per structural engineer recommendations
Attachments	: Change Order #1 dated 7/29/2019 – Cruz Quote 3035 dated 6/10/2019 – Trench Pla	
	CHANGE IN CONTRACT PRICE	CHANGE IN CONTRA
Original Con	troot D.	CHANGE IN CONTRACT TIMES
Original Con	Tract Price:	[note changes in Milestones if applicable] Original Contract Times:
\$ 1,711,450.0	00	Substantial Completion: Ready for Final Payment
	<u>x v</u>	Ready for Final Payment:
[Increase] [De	ecrease] from previously approved Change	days or dates
Orders No	_ to No. :	
	_	1 Side 3 140. [O 140
\$ 0.00		Substantial Completion: 0 Ready for Final Payment:
		y to timulit dyffield.
Contract Price	e prior to this Change Order:	days
		Contract Times prior to this Change Order:
\$ <u>1,711,450.0</u>	<u>0</u>	Substantial Completion:
Increase 1 In		y and a dyfficial.
increase) (De	ecrease] of this Change Order:	[Increase] [Decrease] of this Change Order:
25,358.65		Substantial Completion: 0 Ready for Final Payment:
20,00,00		Ready for Final Payment:
Ontract Price	incornorating this Cl	days or dates
- Sectifice	incorporating this Change Order:	Contract Times with all approved Change Order
1,736,808.65		Jacobstantial Completion: Per Contract Documents
		Ready for Final Payment: Per Contract Documents
RECO	MMENDED:	days or dates
1: N/	By: DA A	ACCEPTED:
Fńo	ineer (if required) Owner (Aut	thorized Signature) By: Contractor (Authorized Signature)
LIIB	Name: DAVE	Mama January (Authorized Signature)
ame		wame thurser ode
lme	Title: OISTR	LCT ON T. WY Title: Q
ameile:	Title: OISTRE Date: 8/19.	12019 Date: Sugla

EJCDC* C-941, Change Order.

Prepared and published 2013 by the Engineers Joint Contract Documents Committee.

Page 1 of 1

CRUZ

CONSTRUCTION CO., INC.

19 Cygnet Drive Mound house, NV 89706

Tel: (775)883-6161 Fax: (775)246-5556

Change Order # 1

General Contractor Commercial - Industrial - Residential NV License No. 41648 CA License No. 741126

Tel: (775)883-6161 Fax: (775)246-5556		CA License No. 741126
Submitted to: Dave Hunt	PH: (530) 583-4692	
Company: Squaw Valley PUD	EMAIL: dhunt@svpsd.org	
Street: 305 Squaw Valley Rd,	Job Description	
City: Olympic Valley, CA 96146	See Below	
only: Orympic valley, externe	Job Location:	
	Bridge 3 Tahoe City, CA	
Estimator	Date:	
Eddie E. Garcia	7/29/2019	
Job Description		
Bridge Support Trench Plate Reinforcment		\$25,358.65
Install and supply 1" thick trench plates and 12" x 2 " wood	d over entire bridge.	
		005 050 05
We hereby agree to furnish material and labor to complete job in accord	dance with the above specifications for the sum of:	\$25,358.65
Payment Terms: 30% deposit due upon acceptance o	f proposal. Balance due upon completion	on of work.
A service charge of 0.75% bi-weekly or 18% annually will be assessed	for payments over 15 days. There is a \$20.00 return	ed check fee.
Cruz rejects any requirement that payment shall be delayed until Hiring	Party is paid by others.	
All material is guaranteed to be as specified. All work will be completed	d in a workmanlike manner according to standard pra	ctices. All extra work
done beyond the above job description will be an addition to this Propos	sal/Contract. We are not responsible for any damage	e caused by snow
removal equipment, structural settling, erosion, or Acts of God. No War	rrantee for crack patching and crack filling.	
Excludes all permits, permit fees, engineering and inspections.		
Authorized Signature: Eddie E. Garcia	Date:	
Authorized Signature. Edule E. Garcia	7/3//19	
The offer on this Proposal/Contract is good for ten days only from the a	above stipulated date if accepted and signed by client	
	Date:	
Client Signature:	8/19/19	
Acceptance of Proposal/Contract:		
The above prices, specifications, and conditions are satisfactory and ar	re hereby accepted. Cruz Construction Co. Inc. is au	thorized to do
the work as specified. Payment will be made as outlined above		
The many and a partition of the contract of th		

ALL WORK GUARANTEED FOR ONE YEAR

Cruz C	onst	ruct	ion C	O., II	NC			Trucking	
19 Cygnet Drive, I								No.	Туре
NV License 41648									
Project Title:	Truckee F	River Sip	hon Replacer	nent Projec	t				
	Bride 3 Ta						-		
	7/29/201		11				-		
Daily Work Detail:			ion and Rent	alof Trench	Plate				
any work betain	Reinforce						-		
	Remotes	ment o	. 51.080				-	•	
	-				· · · · · · · · · · · · · · · · · · ·		-		
Equipment	H/D/W	No	Hourly A	mounts	Labor	Persons	Hours	Rates	Amounts
Pick up w/cell	4	1	\$150.00	\$600.00	Labor			\$85.00	\$0.00
Crew Truck			\$95.00	\$0.00					\$0.00
Skid Steer			\$85.00	\$0.00	Operator			\$95.00	\$0.00
Skippy			\$100.00	\$0.00					\$0.00
Loader			\$250.00	\$0.00	Driver			\$35.00	\$0.00
Backhoe			\$150.00		Grade Setter			\$85.00	\$0.00
Mini Loader			\$150.00		Flagger			\$85.00	\$0.00
10 yard dump			\$95.00		Foreman	1	4	\$95.00	\$380.00
Enddump			\$115.00		Super	1	4	\$99.00	\$396.00
Transfer Tuck			\$115.00	\$0.00					
Water Truck			\$85.00		All overtime to b	e 1.5 times p	ast 8 hrs in	1 day	
Low Boy			\$175.00	\$0.00		•			
Mini Excavator			\$85.00		Materials:				
5 Ton Excavator	\vdash	$\overline{}$	\$150.00		Trench Plate Re	entals			\$20,000.00
30 ton Excavator		-+	\$295.00		12" x 2 " wood				\$675.00
40 ton Excavator	 		\$350.00	\$0.00					
60 ton Excavator		-+	\$350.00	\$0.00					
Sheeps Foot			\$150.00	\$0.00					
25 ton Haulpack		-	\$195.00	\$0.00					
Paddlewheel			\$250.00		Summary:				
Motor Grader			\$175.00	\$0.00		or			\$776.00
D-6 Dozer		-+	\$95.00	\$0.00					\$600.00
Sweeper	-		\$105.00	\$0.00					\$20,675.00
10 ton roller			\$85.00	\$0.00					\$0.00
5 ton roller		_	\$65.00	\$0.00					
2 ton roller	 		\$50.00	\$0.00	The second from the property of the control of			Sub-Total	\$22,051.00
Air Compresser		-+	\$35.00	\$0.00					
Trash pump	1		\$35.00	\$0.00	1		159	% Markup	\$3,307.65
Generater			\$35.00	\$0.00	1			Permits*	
Wacker	 		\$20.00	\$0.00	lł .	T	OTAL THIS	REPORT:	\$25,358.65
Vibroplate	+		\$35.00	\$0.00					
Chainsaw		-+	\$20.00		*Permits not sub	ject to Mark	ир		
Asphalt saw			\$35.00	\$0.00	1				
Water Buggy	+ +		\$50.00	\$0.00	ll .				
Water Duggy			750.00	+0.00	ш.			2	
Subcontractors							Approve	d - Owner	
Juneonitiactors					1		/	//	
					1		1		
					1	Submitted	- Cruz Co	nstruction	
					•				

╗





Sparks 2050 Brierley Way Sparks, NV 89434-9615

Dispatch Inquiry: 877-809-6492 Billing Inquiry: 888-833-3777

						Dat	e: 06/10/20	019
CRUZ CONSTRUC	CTION CO INC	Project Name:					#: 1960 SQUAW Y 89	VALLEY ROAD
ACCOUNTS PAYA	BLE	Ordered By: EDDIE GA	RCIA				Number:	
19 CYGNET DRIVE	E	Phone: (626) 826 - 623	3			JS C	Contact: EDDIE G	SARCIA
MOUND HOUSE, 1	NV 89706	Job Site Location:					Site Phone: (626	
Office Phone:								
Cust ID: 816007								
Sales Person: Way	ne Doherty (775) 69	90 - 4477 wdoherty@tprco	.com					
Delivery Instruction	ns: 1960 SQUAV	V VALLEY ROAD 12 MILES	S PAST ON HWY	89				
Qty	Item Descrip	otion	Min Days	Rent Each Per Day		Rent Each Per 28 days	Weight Each	
21	1.0 in. 8x10 V	VB Trench Plate SR S	1	\$12.52	\$87.64	\$200.32	3,340	
				Reg Rate	OT Rate	DT Rate		
3.00	Delivery - Cra	ane Truck Full Size		\$375.50	\$563.25	\$751.00		
3.00	Pickup - Cran	e Truck Full Size		\$375.50	\$563.25	\$751.00		
							Tot. Wt.	50,100
and labor described	I in this Rental Contr	e Rental Co (hereafter calle ract for use at job site listed	above, under the	B Date:				
terms and condition has inspected the e	ons set forth on the automent rented out	face and on the reverse suant to this Rental Contra	side hereof. Les	See I				
that the equipment	is in good condition	on, and that the customer eyebolts are not approved	is familiar with t	the Drint No.	me:			
Before lifting, eyebo	ofts must be bottome	d out and check for tightne	ss. All individuals	ing.				
must stand clear of load when elevated.	elevated loads. Do r Plate are placed/re	not put any part of the body moved at the customer req	under or near the	Signatur	e:			
		LS:		THIS IS	te on behalf nd condition:	of the custom	ual signing abo er. Customer ag ind reverse side	rees to all

Prepared by: Wayne Doherty		Date:	