SQUAW VALLEY PUBLIC SERVICE DISTRICT PROGRESS PAYMENT REPORT

EXHIBIT # D - 8

PROJECT TITLE: Truckee River Siphon Replacement Project PROJECT NUMBER: 1000150048-sewer			DATE: PAYMENT ESTIMATE #	09/19/2017 3		
CONTRACTOR NAME & ADDRESS:			Through 8/31/17			
BID AMOUNT: NET CHANGE ORDERS: ADJUSTED CONTRACT, WORK COMPLETED: % WORK COMPLETED:	\$107,806.0 \$0.0 AMOUNT: \$107,806.0 \$26,252.8	00	ORIGINAL TIME: REVISED TIME: TIME ELAPSED: % TIME ELAPSED:	N/A		
E454/14/00		PREVIOUS	CURRENT	TO DATE		
EARNINGS: Work Completed Retention on Work Net Earnings	rk Completed s on Work Completed	\$ 18,536.17 \$ - \$ 18,536.17	\$ 7,716.71 \$ - \$ 7,716.71	\$ 26,252.88 \$ - \$ 26,252.88		
Materials on Hand Retention on Mate Net Earnings		\$ - \$ -	\$ - \$ -	\$ - \$ - \$ -		
TOTAL NET	EARNINGS	\$ 18,536.17	\$ 7,716.71	\$ 26,252.88		
DEDUCTIONS: 1. 2. 3. Total Deducti	ions	\$ -	\$ -	\$ - \$ - \$ - \$ -		
OTHER ADJUSTMEN 1. Release Rete 2. 3.				\$ - \$ - \$		
Total Adjusti	ments	\$ -	\$ -	\$ -		
LESS PR PAYMEN APPROVED BY:	ADJUSTED EARNINGS REVIOUS PAYMENTS IT DUE THIS ESTIMATE Geary, General Manager	\$ 18,536.17	\$ 7,716.71	\$ 26,252.88 \$ (18,536.17) \$ 7,716.71		

9/19/2017



5510 LONGLEY LANE RENO, NEVADA 89511 PHONE: (775) 851-4788 billing@farrwestengineering.com

> SQUAW VALLEY PUBLIC SERVICE DISTRICT P.O. BOX 2026 OLYMPIC VALLEY, CA 96146-2026

Invoice number

8815

Date

08/31/2017

Project R4136-1193 SQUAW VALLEY PSD -TRUCKEE RIVER SIPHON

Period 08/01/17 to 08/31/17

SVPSD Truckee River Siphon



Description of Services:

Task 1.0: Project Management

- Meetings
- Reviews and reporting

Task 3.0: Preliminary Design

- Project description
- Construction sequencing

Task 4.0: Detailed Design

- Specifications
- 50% plans and submittal

Professional Services

				Billed
		Hours	Rate	Amount
Gregory Lyman		17.00	140.00	2,380.00
Jared Trowbridge		31.00	100.00	3,100.00
Kenneth Johnson		12.50	120.00	1,500.00
Lisa Pruitt		1.00	80.00	80.00
Michael Rall		3.00	80.00	240.00
Rohini Ray	_	4.00	90.00	360.00
	Professional Services subtotal	68.50		7,660.00

Reimbursable Expenses

Billed Amount 56.71

Vehicle Miles

Invoice total 7,716.71

Invoice Summary

Description	Contract Amount	Current Billed	Prior Billed	Total Billed	Remaining
Task 1: Project Management	9,180.00	2,460.00	517.50	2,977.50	6,202.50
Task 2: Permitting Support	10,265.00	56.71	0.00	56.71	10,208.29
Task 3: Preliminary Design	22,465.00	1,740.00	18,018.67	19,758.67	2,706.33
Task 4: Detailed Design	48,590.00	3,460.00	0.00	3,460.00	45,130.00
Task 5: Bidding Assistance	7,505.00	0.00	0.00	0.00	7,505.00

Invoice number Date 8815 08/31/2017

Invoice Summary						
Description		Contract Amount	Current Billed	Prior Billed	Total Billed	Remaining
Task 9: District Directed Services:		9,801.00	0.00	0.00	0.00	9,801.00
	Total	107,806.00	7,716.71	18,536.17	26,252.88	81,553.12