SQUAW VALLEY PUBLIC SERVICE DISTRICT PROGRESS PAYMENT REPORT

Paving & Sealing Project 2015

EXHIBIT # D - 9

06/30/2015

DATE:

150021/10-01-631000/10-02-631000 PAYMENT ESTIMATE #: 1 PROJECT NUMBER: 05/26/15-05/29/2015 PERIOD: CONTRACTOR NAME Lakeside Paving & Sealing, Inc. & ADDRESS: P O Box 924 Carnelian Bay, CA 96140 BID AMOUNT: \$22,460.00 ORIGINAL TIME: 25 Days NET CHANGE ORDERS: REVISED TIME: N/A ADJUSTED CONTRACT AMOUNT: \$22,460.00 3 Days \$16.287.75 TIME ELAPSED: WORK COMPLETED: % TIME ELAPSED: 12% % WORK COMPLETED: 73% **PREVIOUS** CURRENT TO DATE EARNINGS: 17145.00 17145.00 Work Completed 857.25 857.25 Retention on Work Completed 0.00 16287.75 16287.75 Net Earnings on Work Completed 0.00 Materials on Hand 0.00 Retention on Materials 0.00 0.00 0.00 0.00 0.00 Net Earnings On Materials TOTAL NET EARNINGS 0.00 16287.75 16287.75 **DEDUCTIONS:** 0.00 1 2. 0.00 0.00 3. 0.00 0.00 Total Deductions 0.00 OTHER ADJUSTMENTS: 0.00 1. 2. 0.00 0.00 3 0.00 0.00 **Total Adjustments** 0.00 16287.75 16287.75 TOTAL ADJUSTED EARNINGS 0.00 LESS PREVIOUS PAYMENTS FOR THIS PROJECT PAYMENT DUE THIS ESTIMATE 16287.75

APPROVED BY:

PROJECT TITLE:

Michael T. Geary, General Manager



Post Office Box 924 Carnelian Bay, CA 96140 530-583-3600 CA Lic#829462 NV Lic# 69490

Squaw Valley Public Service District Jesse McGraw PO Box 2026 Olympic Valley, CA 96146-2026

Invoice

	Date 5/29/2015	Invoice #	Terms	
		4501	Due on receipt	eceipt
Description		Amount		
SVPSD Patching - (530)583-4692 ext. 214				1
Price per sq ft of Patch Paving per Contract Documents, all inclusive @ \$6.75 x 1	1,200 sq. ft	10-00-1500	8,100.00	Cap
Price per sq ft of System Patch Paving per Contract Documents, all inclusive @ 1 ft	6.75 x 540 sq.		9,045.00	wis
		, =		
				- 1
If we haven't been by to pick up our cones, please let us know.				
Please make checks payable to Lakeside Paving. Note new address. Thank you for your business.	Total		\$17,145.00	1