




# SQUAW VALLEY PUBLIC SERVICE DISTRICT



## ENGINEERING REPORT

**DATE:** December 18, 2018  
**TO:** District Board Members  
**FROM:** Dave Hunt, District Engineer  
**SUBJECT:** Engineering Report – Information Only

**BACKGROUND:** The following is a discussion of District Engineer activities and brief status reports regarding specific projects that are not the subject of a separate report. This report is formatted to provide new information and recent progress only.

### Meetings

- SVPSD Board Meeting
- Monthly Planning Meeting - staff
- General Manager – District Engineer – weekly
- District Engineer – Operations Superintendent - weekly
- Junior Engineer Staff Meetings – weekly
- Truckee River Siphon Project Meetings – Farr West Engineering
- Truckee River Siphon Pre-Bid Meeting - several
- Placer County Building Permit Meeting – Area stakeholders
- Placer County Utility Stakeholders Meeting – Area stakeholders
- USDA Loan/Grant Program Meetings – Staff, USDA
- Sewer Master Plan Meetings – Junior Engineer
- Asset Management/GIS Meeting – Farr West Engineering
- Asset Management/GIS Meeting – Northstar CSD
- VueWorks Implementation Meetings – staff

## **Projects**

- Truckee River Siphon Replacement Project
- Zone 3 Booster Pump Station Upgrade Project
- Water Tank Inspection and Recoating Projects
- PlumpJack Squaw Valley Inn – Phase 2 Well Equipping
- Granite Chief “A” Line Sewer Replacement Project
- Sewer and Water Master Plan Updates
- Water and Sewer Standard Details and Technical Specifications Update
- VueWorks/Asset Management Implementation

### **Project Update**

**Truckee River Siphon Project** – Staff and Farr West Engineering had three (3) pre-bid meetings with Ames Construction, Cruz Construction, and Kinnan Engineering to discuss the project. The District will receive bids by December 21, 2018. Based on these meetings, Farr West has adjusted the design based on horizontal directional drilling equipment requirements. Although the design changes are minor, staff will be submitting permit amendment requests to Caltrans, California Fish and Wildlife, and the USFS. If bids are received on December 21 and bid prices are acceptable, staff and Farr West will begin negotiating the terms of the construction contract with the successful contractor. The current construction schedule includes breaking ground in June 2019 with completion by October 2019.

**PlumpJack Squaw Valley Inn** – Staff was contacted by Raney Management, Placer County’s environmental consultant, to provide further information on the location and design of the well house. The Draft EIR Addendum is expected to be delivered to the County the week of December 17. The District will review the addendum and provide comments to the County. The County has indicated that the addendum will be presented to the Squaw Valley MAC on January 3, 2019 and go to the Planning Commission at the January 24, 2019 meeting in Auburn.

**DATE PREPARED:** December 12, 2018